SBR No : 000035/22-23

No. 3rd RA bill Date 19/11/2022

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

SBR No : 000035/22-23

Date : 19/11/2022

Division: **Electrical (Dasarahalll)** **JOB NO :014-22-000002** Sub-Division: **Electricals**

Head of Account : P0300 M & R to street lights-Replacement of burnt bulbs etc

Bill Received No Dated Book Voucher No..... Dated...

Schedule Docket Name of Work :- Annual Maintenance of street lights package D-4 in Bagalagunte ward no 14

Bill Period:01.09.2022 to 31.10.2022 (2 Months)

Name of Contractor and Full Address - M/s. M J Ningegowda (CHOWDESHWARI ELECTRICALS)

Reference to Agreement No - EE/Ele/DZ/TEND/AG/000012/21-22 Date 31 03 2022

Reference to Work order No - EE/Ele/DZ/TEND/WO/000004/22--23 Date 04 04 2022

Certified that the measurements were taken by me on 2/11/2022 and recorded of Pages 340184 to 340187/2 of measurement Book No. 3402/8-19. And that the work is satisfactorily executed.

For SRI CHOWDESHWARI ELECTRICALS

Contractor

Proprietor

Officer-in-charge of work

JUNIOR ENGINEER (Ele)

Bruhath Bangalore Mahanagara Palike

Dasarahalli Zone, Bangalore

Certified that the measurement were taken by me on 03/11/2022 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

ASST EXECUTIVE ENGINEER (Ele)

Bruhath Bangalore Mahanagara Palike

Dasarahalli Zone, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within — upto bill — 2146182.31
2) Deduct amount to be held in reserve being ..... percent Rs..... — Previous bill — 1561462.13
3) " Balance — Present bill — 584720=00
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated..... .....S.D. No ..... adjusted towards cash advance recovery of — Amount
   b) Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor adjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within. Value of Government materials supplied.

IT(1·1·)	5847=00
CGST(1·1·)	5847=00
SGST(1·1·)	5847=00
LWC(1·1·)	5847=00
CBFC(0·1·1·)	585=00
Fine	5000=00
Scrap	11694=00
un deduction	40667=00
Chequamt	544053=00

Total amount adjusted

For SRI CHOWDESHWARI ELECTRICALS

Contractor's Signature

Proprietor

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

For SRI CHOWDESHWARI ELECTRICALS

Witness

1.

2.

Dated

Proprietor

Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Passed and admitted for Rs. 584720/-

Passed by Cheque for Rs. 544053/-

by adjustment Rs. 40667/-

(For use in the Office)

Five lakh Forty four thousand fifty three only

Exe. Engineer (Ele)

Exe. Engineer (Ele)

Dasarahalli Division

Scanned by CamScanner

Original/Duplicate/Triplicate

CERTIFICATE

RR No : 000035/22-23

Sl. No.	Description of Item	Unit
	Name of work:- Annual Maintanance of street lights package D-4 in Bagalagunte ward no 14	
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps Tubes Chokes Ignitors Capacitors Switches wires Holders Starters and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise street wise data bank furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 36/40 W fluorescent tube light street lighting system.	Each
2	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps Tubes Chokes Ignitors Capacitors Switches wires Holders Starters and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 125W HPMV Park lighting system	Each
3	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps Tubes Chokes Ignitors Capacitors Switches wires Holders Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise street wise data bank furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below/Poles with 250W HPSV street lighting system	Each
4	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps Tubes Chokes Ignitors Capacitors Switches wires Holders Starters and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise street wise data bank furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below 400 watts HPSV street light /High mast lighting system	Each
5	Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers MCPCB surge protective device Switches wires Holders Starter observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise ,street wise street light data bank , furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 24 Watt to 40 Watt LED Park/ street lighting system	Each
6	Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers MCPCB surge protective device Switches wires Holders Starter observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise ,street wise street light data bank , furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 40 Watt to 65 W LED street Light lighting system	Each
7	Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers MCPCB surge protective device Switches wires Holders Starter observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise ,street wise street light data bank , furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 90W LED street light lighting system	Each
8	Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers MCPCB surge protective device Switches wires Holders Starter observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of street lights at specified timing and Pole numbering Preparing ward wise ,street wise street light data bank , furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for110/120 watt LED street light lighting system	Each

Previous Measurement		Present Measurement				Total Upto Date		Remarks
Qty	Cost	Qty.		Rate Rs. P	Amount	Qty	Cost	
				2 Months		Upto Date paid so for X 7months		
582X5Months	99661.68	0	685/12=57 08	57 08	0.00	582X7Months	99661.68	
104X5Months	32760.00	104	756/12=63 00	63 00	13104.00	104X7Months	45864.00	
2642X5Months	1111753.60	2642	1010/12=84 16	84 16	444701.44	2642X7Months	1556455.04	
128X5Months	59622.40	128	1118/12=93 16	93 16	23848.96	128X7Months	83471.36	
168X5Months	61597.20	168	880/12=73 33	73 33	24638.88	168X7Months	86236.08	
265X5Months	126643.50	265	1147/12=95 58	95 58	50657.40	265X7Months	177300.90	
121X5Months	69423.75	121	1377/12=114 75	114.75	27769.50	121X7Months	97193.25	
0	0	0	0	0.00	0.00	0	0.00	

Scanned by CamScanner

1	0	0	0		0.00	1	0.00	
10	0	0	0		0.00	10	0.00	
22	0	0	0		0.00	22	0.00	
23	0	0	0		0.00	23	0.00	
24	0	0	0		0.00	24	0.00	
10	0	0	0		0.00	10	0.00	
100	0	0	0		0.00	100	0.00	
	1561462.13				584720.18		2146182.31	
	0.00				0.00		0.00	
	1561462.13				584720.18		2146182.31	
	8700.00				5000.00		13700.00	
	31229.24				11694.40		42923.65	
	1521532.89				568025.78		2089558.66	

9	Operation and Maintenance of LED street lighting system including replacement of damaged/failed/fused out components like LED drivers, MCPCB, surge protective device,, Switches , wires, Holders, Starter observing weather proofing technic confirming to IP 65 standards and , switching ON/OFF of street lights at specified timing and Pole numbering , Preparing ward wise street wise street light data bank , furnishing maintenance reports every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 150/180 watt LED street light /High mast lighting system	Each
10	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility 300mmx450mmx214mm	Each
11	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc, complete with AC-3 Rating and as per IS-13947 100 to 125Amps	Each
12	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 50-63 Amps SP	Each
13	Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts, nuts and washers	Each
14	Wiring for lighting power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694 confirming to latest amendments 6 sqmm	Mtr
15	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes 6 sqmm	Each
	Sub Total	
	Add GST 12 % on item no 10 to 15	
	Total	
	Fine imposed for non burning of street lights For the period of 01 09 2022 to 31 10 2022 and GPS time violation Penalty for the previous& Present bill	
	As per street light agreement clause 2 % will be deducted in monthly maintenance bill against the released scrap material	
	GRAND TOTAL	

Certificate

1 The above said monthly maintenance work has been carriedout satisfactorily

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASST EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

CERTIFICATE

1 This is to certify tha
2 This is to certify that

Junior Engineer(Elec)
Dasarahalli Division

JUNIOR ENGINEER (El
Bruhath Bangalore Mahanagara
Dasarahalli Zone, Bangalore

Scanned by CamScanner